



The scheme to improve the capacity of the A40/A417 Over Roundabout has continued this week. Works have included:-

- Night time sheet piling is starting again on Wednesday 30th May. The works are being undertaken at night due to the size of equipment required.
- At the A40 Western Approach splitter Island, the repairs to existing drainage are on going, kerbing starts on Monday 4th June.
- At the A417 Southern Approach splitter island, bulk dig is complete for carriageway widening; crews will start the kerbing work on Monday 4th June.
- A40 Eastern Approach splitter island bulk dig is complete for carriageway widening, with traffic signal ducting extensions complete kerbing commencing on Tuesday 29th May.



Plant, for the installation of the sheet piles on the A417 Southbound. Kerbing on A40 Westbound

Further information about the scheme can be found at

<http://www.gloucestershire.gov.uk/A40-Over>

If you have any concerns or issues regarding the roundabout improvement scheme, please contact me. I will be available throughout the construction phase to provide continuous liaison and engagement with both businesses and residents within the local area.

Simon Cutter

Site Supervisor

Britannia Construction Ltd

simon.cutter@britanniaconstruction.co.uk