

# A435 Evesham Road Land Stabilisation Works

## Progress update 4

We're pleased to announce that the majority of our planned works are now complete.

Just before the Christmas break, we successfully installed the sheet piling wall to the top and bottom of the embankment and were undertaking the burning off process to ensure the sheet piles were cut to the required length. This work has now been fully completed ahead of schedule. The sheet piling wall serves as a retaining structure, supporting the road and preventing future ground movement.

Last week, drainage was installed on the embankment, and the road was fully prepared for resurfacing works, which took place overnight on Monday 20th January. We're pleased to report that the resurfacing of the carriageway was completed in just one night, with no contingency required.

With the surfacing to the carriageway and footway now finished, the team is completing topsoil reinstatement on the embankment before beginning site demobilisation. This will include the removal of site and welfare facilities and ensuring the area is left in a good condition.



As we are ahead of schedule, we will be removing the two-way temporary traffic signals today, ahead of this weekend's Cheltenham Racecourse meeting. The two way traffic signals will need to be redeployed in the coming weeks for short durations for finishing works. The site handover to the Council remains on track for mid-February.

We appreciate your patience and understanding throughout these essential works, including the overnight road closure and temporary traffic management.