

BLAKENEY WEST LANDSLIP REMEDIAL WORKS PROJECT UPDATE AUGUST 2022



PROJECT UPDATE

Over the last month piling works have continued. We have been met by some challenging ground conditions which slowed down progress. Despite this we have installed 53 of the 68 piles.

We have now taken delivery of the 43 precast concrete beams and parapet units and these are being stored temporarily on the highway in Blakeney prior to installation in September.

Throughout this work we have continued to monitor noise and vibration and ensured dust suppression measures are in place throughout the work. These measures have ensured that the work has been completed safely, with minimal disturbance to the local area.



LOOK AHEAD

Over the next month the remaining piles will be installed. Once piling has been completed we will then begin installation of the precast units which will form the main basis of the road stabilisation.

We would like to thank you for your continued patience and understanding during our construction works. If you have any questions, concerns or queries, then please get in contact with our team.

We anticipate that the scheme will be completed by Winter 2022.



PROGRESS PICTURES



Precast units have arrived on site



Pile installation continues



CONTACT DETAILS

SITE: 07787 514789 / 07833 553418

PUBLIC LIAISON: 07818 432183

EMAIL: Talktous@knightsbrown.co.uk