

Gloucester City Improvement Scheme Update Pirton Lane

Work is continuing to progress well under the current three-way traffic control system. Recent activities have included:

- Site clearance along the edge of the old road
- Upgrades to traffic signal ducting and existing drainage
- Installation of new kerbs
- Extension of carriageway road crossings into the old road

Whilst it was originally anticipated that all works would be completed ahead of schedule, enabling the removal of the three-way signal control and a return to the mini-island layout, the team encountered several unforeseen challenges. These included shallow services, adjustments to kerb drainage depths, and redesigns to retention sockets and signal ducting. As a result, progress in certain areas has taken longer than initially expected.

Despite these setbacks, we are pleased to confirm that works fronting the school entrance have been completed ahead of programme. This proactive step reduces potential disruption at the start of term and provides immediate benefits for school users.

Looking ahead

Three-way temporary traffic signals will remain in place until **Tuesday 9th September 2025**, when traffic management will be switched to a **mini-roundabout arrangement**. From **Monday 15th September 2025**, two-way temporary traffic signals will then be introduced to support the next phase of works.

We apologise for this inconvenience.



If you have any specific queries, concerns or would like to be added to the mailing list:
Please contact: customerservice@montel-group.com



montelcivilengineering.co.uk



01905 425 468



facebook.com/montelcivilengineering



linkedin.com/company/montel-civil-engineering