



17/08/2022	18/08/2022	19/08/2022	20/08/2022	21/08/2022	22/08/2022	23/08/2022	24/08/2022	25/08/2022	26/08/2022	27/08/2022	28/08/2022
W	T	F	S	S	M	T	W	T	F	S	S

Scheme No	Road Name	Post Code	Traffic Management	17/08/2022	18/08/2022	19/08/2022	20/08/2022	21/08/2022	22/08/2022	23/08/2022	24/08/2022	25/08/2022	26/08/2022	27/08/2022	28/08/2022
807007	THE STREET CERNEY WICK	GL7 5QH	ROAD CLOSURE & STOP&GO	Planned work			Completed	Completed						Completed	Completed
807006	SOMERFORD KEYNES ROAD TO PARK LEAZE BRIDGE EWEN	GL7 6QA	ROAD CLOSURE & STOP&GO	Planned work			Completed	Completed						Completed	Completed
806091	A419 STROUD ROAD & COWCOMBE HILL CHALFORD	GL6 8HZ	ROAD CLOSURE & STOP&GO		Planned work	Planned work	Completed	Completed						Completed	Completed
816820	GLOUCESTER ROAD DAGLINGWORTH	GL7 7AH	ROAD CLOSURE & STOP&GO				Planned work	Completed						Completed	Completed
807523	WHITEWAY COMPTON ABDALE	GL54 4DE	ROAD CLOSURE & STOP&GO				Planned work	Completed						Completed	Completed
806827	SNOWSHILL ROAD UPPER SLAUGHTER	GL54 2JL	ROAD CLOSURE & STOP&GO				Completed	Planned work						Completed	Completed
854611	COLD POOL LANE	GL51 4UP	ROAD CLOSURE & STOP&GO				Completed	Completed	Planned work					Completed	Completed
807313	ELMSTONE HARDWICKE	GL51 9TG	ROAD CLOSURE & STOP&GO				Completed	Completed	Planned work					Completed	Completed
854536	CHURCH ROAD/TOWN STREET TIRLEY	GL19 4HH	ROAD CLOSURE & STOP&GO				Completed	Completed		Planned work				Completed	Completed
807238	NORTHWOOD GREEN FROM JCT WITH BLAISDON ROAD TO OAKLANDS FARM	GL14 1LU	ROAD CLOSURE & STOP&GO				Completed	Completed		Planned work			Planned work	Completed	Completed
807118	BLAISDON LANE	GL17 0AH	ROAD CLOSURE & STOP&GO				Completed	Completed			Planned work	Planned work		Completed	Completed
806243	B4228 CHEPSTOW ROAD SLING	GL16 8LH	ROAD CLOSURE & STOP&GO				Completed	Completed				Planned work	Planned work	Completed	Completed
807094	BISHTON LANE	NP16 7LG	ROAD CLOSURE & STOP&GO				Completed	Completed					Planned work	Completed	Completed

UPDATED: 3rd August

LEGEND

	Planned work
	Completed