



BRITANNIA



Gloucestershire
COUNTY COUNCIL



Working in
partnership with

gfirst LEP
growing gloucestershire



highways
england

The scheme to improve capacity of the A40 / A417 Over Roundabout has continued in recent weeks.



A40 Westbound/A417 South Bank Sheet piling completed



A417 Maisemore Road Installation of new filter drainage

Works have included:

- New gulley and drainage repairs complete in the roundabouts central island
- Completion of Sheet pile installation in all areas
- Completion of new filter drainage works on the A417 Maisemore road.
- Installation of Lamp columns to West splitter island

Planned works for the next two weeks include

- Verge preparation for resurfacing
- Drainage & ducting work

We are still programmed to complete the full resurfacing of the roundabout over the first two weeks of August. Road closures are planned for the weekends 4-5th and 11-12th of August. Further information on closures will be available closer to the time on the County Council website.



Please use this QR code to find out more via the Britannia website or use the below link for access to the GCC website:

<http://www.gloucestershire.gov.uk/A40-Over>

If you have any concerns or issues regarding the roundabout improvement scheme, please contact me. I will be available throughout the construction phase to provide continuous liaison and engagement with both businesses and residents within the local area.

Simon Cutter

Site Supervisor

Britannia Construction Ltd.

<mailto:simon.cutter@britanniaconstruction.co.uk>