

B4058 Rushmire Hill Geotechnical Remediation Scheme

Progress update 4

With the piling works now fully complete, we've made great progress on the remaining elements of the scheme. Topsoil has been added along the sheet pile line to bring the verge up to the required level. A few remaining areas still need to be completed, and this will be done towards the end of the project.

The construction of the new carriageway along the sheet piles line has progressed well and is now prepared for surfacing. On the opposite side of the road, we are also reconstructing the existing pavement, rebuilding it in layers in preparation for the final surfacing.

In addition, we've begun installing ground monitoring equipment. Following this, we will move on to the final stages of the scheme, which include installing a post and rail fence along the sheet piled wall and completing road markings once surfacing is finished.

The road closure currently remains in place until **4th July**. As we get closer to the completion of the works, we will confirm and communicate the exact date and time for the road reopening.



You can find out further information here: <https://www.gloucestershire.gov.uk/major-projects-list/geotechnical-and-structural/b4058-rushmire-hill/>



www.montelcivilengineering.co.uk
Telephone: 01905 425 468



@montelcivilengineering



@Montel_CivEng