

Street Lighting checklist

Please note this checklist is for guidance only, please refer to Gloucestershire's manual for streets for full specifications details - [Manual for Gloucestershire streets | Highways](#).

Part One (Substantial completion) Inspection

Is the unit planted to the correct depth (+/- 50mm) ☐

Are the height and specification of the unit correct (as per the most recent approved drawing) ☐

Is the unit installed in the correct location (as per the most recent approved drawing) and on adoptable land ☐

Is the unit's door orientated correctly ☐

Is the unit vertical ☐

Has the unit got the correct service/supply installed and is it energised (if the service is provided by an IDNO it will need to be labelled as such) ☐

Is all the equipment that has been installed free from damage ☐

Documents required before Part Two can be issued

Valid Electrical Test Certificates ☐

Lantern Guarantees ☐

An OSID reference Number for every unit with a Telecell ☐

Column Data Sheets ☐

As Built Drawings (to include column heights and luminaire spec details) ☐

Part Two (Maintenance) Inspection

Has the correct lantern been installed, is it aligned correctly and working ☐

Has the correct Telecell been installed ☐

Do all the electrical works comply with the current edition of BS7671 wiring regulations ☐

Has a GCC Spec M8 anti-vandal door lock been installed ☐

Is the Column Identification Label legible ☐

Is the reinstatement correct and does it comply with the HAUC manual ☐

Has a double pole switchable Isolator been installed ☐

Has the Telecall OSID sticker been fixed to the front of the Isolator ☐

Have all private cables (SWA) been installed with CW Glands ☐

Is the Fuse Discrimination Correct ☐

Are the Tails 6mm² and Double Insulated ☐

Is all the equipment that has been installed free from damage ☐

Final (Adoption) Inspection

Has a Safety Electrical Connection Warning Notice (Earth Tag) been installed ☐

Has the unit been numbered correctly ☐

Is the paint finish free of defects ☐

Has the site been left clean, tidy and safe ☐

Have any Authorised Attachments fitted correctly ☐

Is all the equipment that has been installed free from damage ☐

Signs and Bollards

Extra Considerations for Illuminated Signs

Has the Correct size Lantern been installed for the Sign ☐

Have the correct sign plate(s) been installed and are they orientated and the height correct ☐

Extra Considerations for Illuminated Bollards

Has the base been installed correctly ☐

Is the sign face on the bollard shell correct and orientated correctly ☐

Has a Glasdon LED gear tray been installed ☐

Extra Considerations for Non-Illuminated Bollards

Has a Nal Socket been used and is it installed correctly ☐

Is the sign face on the bollard shell correct and orientated correctly ☐

Has a Flush Fit Leg Adaptor used ☐

Extra Considerations for Feeder Pillars

Has a GCC Spec M8 anti-vandal door lock been installed ☐

Has a Schematic Drawing been placed inside the Pillar ☐